QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

SL No	Name of Work:- Package 2 Consists of 3 Works of Rs.1100.00 Lakhs
1	Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division
2	Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division
3	Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division

Name of Agency :- Benaka Developers & Project Pvt.Ltd.

Bill: Fifth and Final Bill

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Road Work								
1	Wet Mix Macadam(WMM)								
		Aggrgate impact Value(AIV)	m^3	1000.00	1856.54	-	-	2	4
		Combained Flakiness & Elongatio	m^3	500.00	1856.54	-	-	4	5
		Gradation	m^3	400.00	1856.54	-	-	5	6
		Density of Compacted Layer	m^2	1000.00	1856.54	7426.16	-	7	8
2	Dense Bituminous Macadam (DBM)								
		Aggrgate impact Value(AIV)	m^3	350.00	618.17	-	-	2	3
		Combained Flakiness & Elongatio	m^3	350.00	618.17	-	-	2	3
		Binder Content (BC)	Tonne	400.00	618.17	-	1570.15	4	7
		Tack Coat/Tack Coat	Days	3.00	-	-	-	4	7
3	Bituminous Concrete (BC)								
		Aggrgate impact Value(AIV)	m^3	350.00	838.05	-	-	2	3
		Combained Flakiness & Elongatio	m^3	350.00	838.05	-	-	2	3
		Binder Content (BC)	Tonne	400.00	838.05	-	2128.65	5	13
		Tack Coat/Tack Coat	Days	3.00	-	-	-	5	13

TEJUS CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Consultant